

月間工程表

工事件名	境川金森調節池工事その2	工期	2018年10月9日～2024年11月14日	青:予定
------	--------------	----	------------------------	------

工種		数量	単位	2024年7月																															備考																							
				1月	2月	3月	4月	5月	6月	7月	8月	9月	10月	11月	12月	13月	14月	15月	16月	17月	18月	19月	20月	21月	22月	23月	24月	25月	26月	27月	28月	29月	30月	31月																								
【調節池ヤード】																																																										
本体工	コンクリート打設	1	式	下段梁 14		下段梁 16						側壁① BL17		柱3-5		側壁① BL16																																										
- "-	1BL(19-24) A-F 構築工	24,450	m2	柱3リフト(型枠、コンクリート)												側壁3リフト、上段梁(鉄筋、型枠)																																										
- "-	1BL(19-24) G-L 構築工	24,450	m2	側壁3リフト、上段梁(鉄筋、型枠)												中床版(鉄筋、型枠)																																										
- "-	2BL(12-18) A-F 構築工	24,450	m2	柱3リフト(鉄筋型枠、コンクリート)																																																						
- "-	2BL(12-18) G-L 構築工	6,058	m2	柱3リフト(鉄筋型枠、コンクリート)																																																						
- "-	3BL(9-13) A-F 構築工	24,450	m2	支保工(下段梁～中床版)																				下部工盛替え、撤去(3.4段目)																																		
- "-	3BL(9-13) G-L 構築工	6,058	m2	下部工盛替え、撤去(3.4段目)								支保工(下段梁～中床版)																下部工盛替え、撤去(3.4段目)																														
- "-	4BL(4-8) A-F 構築工	6,058	m2	下段梁(鉄筋、型枠、コンクリート)																下部工盛替え、撤去(3.4段目)																																						
- "-	4BL(4-8) G-L 構築工	6,058	m2	下段梁(型枠、コンクリート)								下部工盛替え、撤去(3.4段目)																支保工(下段梁～中床版)																														
- "-	5BL(1-4) A-F 構築工	6,058	m2	側壁2リフト(鉄筋、型枠、コンクリート)																下段梁(型枠、コンクリート)																																						
- "-	5BL(1-4) G-L 構築工	6,058	m2																									下部工盛替え、撤去(3.4段目)																														
本体仮設工	アンカー除去工	1	式	F-17～34(3段目)				C-1～20(4段目)								B2-6～B1-52(4段目)								F-1～16(5段目)								C-1～20(3段目) B2-6～25(3段目)				F-1～16(4段目)																						
- "-	腹起し撤去(1BL)	1	式	B2-6～B1-52(5段目)				F-17～34(3段目)								B2-6～25(5段目)				C-1～20(4段目)				B2-6～B1-52(4段目)				B2-6～25(4段目)				F-1～16(5段目)				C-1～20(3段目) B2-6～25(3段目)																						
- "-	縁切工	1	式	B1-32～B2-5								F-51～F'-1								F-34～17																																						
【土砂搬出ヤード】																																																										
土砂搬出経路工	管理用通路復旧工(左岸)	1	式	As舗装撤去								護岸復旧、街路灯基礎、防護管布設												埋戻し				車止め、看板基礎				植樹樹ブロック																										
- "-	管理用通路復旧工(右岸)	1	式	場内整備、As舗装撤去												護岸復旧																埋戻し																										
【その他】																																																										
環境調査	水位観測 騒音振動調査	1	式	水位観測																																地盤変形・振動騒音調査																						

主要
工程
表